



A & A Ready Mixed Concrete, Inc.

4621 Teller Ave., Suite 130
Newport Beach, CA 92660-2165
(949)253-2800 OFFICE
(949) 852-0351 FAX

A130920163

20

PLEASE REMIT TO:

4621 TELLER SUITE 130
NEWPORT BEACH, CA 92660

APPROVED
12/30/2024 Cost Code: 03

ORDER DATE

12-20-2024

INVOICE

FOR BILLING INQUIRIES PLEASE CALL THE
CREDIT DEPARTMENT AT THE ABOVE NUMBER

Due Net 30

ARMSTRONG CAL BUILDERS INC
PO BOX 249
STANTON CA 90680

Emailed

on Dec 30,2024

DATE:

12-20-2024

INVOICE #:

2168515

CUSTOMER #:

10172

JOB #:

96626211

PAGE NUMBER:

1

ORDER #:

234

DELIVERY ADDRESS

2269 S ATLANTIC BLVD /COMMERCE

PURCHASE ORDER NUMBER

1220

A FINANCE CHARGE OF 1 1/2% PER MONTH

(18% PER ANNUM) CHARGED ON ALL

PAST DUE ACCOUNTS

TICKET NO.	QUANTITY	MATERIAL	ITEM CODE	PLANT	UNIT PRICE	TAXABLE EXT.	NONTAXABLE EXT.
400275	8.00	15331 - 3000 PSI 1"	15331	4	130.00	1,040.00	
400275	1.00	MINIMUM LOAD CHARGE	82	4	85.00	85.00	
400275	82.00	STANDING TIME	81	4	3.50		287.00
400275	1.00	PARTIAL LOAD RETURN	500	4	200.00	200.00	
400275	1.00	AB219 FEE	AB219	4	275.00	275.00	
400275	1.00	ENVIRONMENTAL FEE	926	4	40.00	40.00	
400275	1.00	ENERGY SURCHARGE	936	4	50.00	50.00	
400275	1.00	LCP TRACKER FEE	LCP	4	50.00	50.00	

THANK YOU VERY MUCH, YOUR BUSINESS IS GREATLY APPRECIATED!

SUB-TOTALS :

1,740.00

287.00

TOTAL SALES TAX

178.35

YARDS/TONS

8.00

**INVOICE
TOTAL >**

2,205.35

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves.
PROLONGED CONTACT MAY CAUSE BURNS.
Avoid Contact With Eyes and Prolonged Contact With Skin.
In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention.

NOTICE: Cement, fine and coarse aggregate contains chemicals known to the State of California to cause cancer or birth defects or other reproductive harm.

KEEP OUT OF REACH OF CHILDREN.

WEIGHMASTER CERTIFICATE
THIS IS TO CERTIFY that the following described commodity was weighed, measured, or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture

CONTROL NUMBER

7355173

TICKET NUMBER

400275

The Company shall have no liability for and hereby excludes warranties or merchantability and NOTE: fitness for any purpose, and all other warranties express or implied, with respect to reactive aggregate, and popping (Pop-Outs), checking, discoloring of surface cracking of concrete.

LOADING	LEAVE PLANT	ARRIVE JOB	START UNL	FINISH UNL	LEAVE JOB	ARRIVE PLANT	OVERTIME	WATER ADDED
	9 20	9 51	9 55	11 45	11 50	12 12		10.5+5

DRIVER: I have verified the specific slump for this job to be: 4.55 Under penalty of Perjury, to the best of my knowledge the information contained in I verify that this load will meet the slump spec on the job 4.55 (Please initial) this written time record is true and correct.

DRIVER NOTES

IMPORTANT CUSTOMER: READ BEFORE SIGNING. WILL AFFECT YOUR RIGHTS. SIGNATURE BELOW CONSTITUTES ACCEPTANCE OF ALL TERMS, CONDITIONS & WAIVERS PRINTED ON FRONT & BACK OF THIS FORM.

ALL INVOICES SHALL BE PAID IN FULL ON OR BEFORE THE LAST DAY OF THE MONTH FOLLOWING THE DATE OF DELIVERY. CUSTOMER AGREES TO PAY A SERVICE CHARGE 1 1/2% PER MONTH ON ALL INVOICES WHICH ARE PAST DUE. IN ADDITION, CUSTOMER AGREES TO PAY ALL COSTS AND EXPENSES FOR COLLECTION OF ANY AMOUNTS DUE HEREUNDER, INCLUDING ACTUAL ATTORNEY'S FEES INCURRED.

☐ JOBSITE DELAY ☒ 100% OF LOAD gal
☐ PLACEMENT ☐ 75% OF LOAD gal
☐ EARLY ARRIVAL ☐ 50% OF LOAD gal
☐ EQUIPMENT FAILURE ☐ 25% OF LOAD gal
☒ ADD'L WATER ADDED BY CUST/INSR PUMPER ☐ WAS WATER ADDED AFTER BEING ON JOB FOR 30 MIN OR MORE

LOAD TIME:

PHONE # 1-310-515-0933

OLD TO ARMSTRONG CAL BUILDERS INC 53 P.O. # 1112 CUSTOMER # 10172 C.O.D. ☐ CASH ☒ CHECK DATE 12/20/2024

ELIVERY ADDRESS 2269 South Atlantic Boulevard JOB # MAP PAGE 67563 ZONE TIME DUE 10:00

ROSS STREETS NAZIR 818-602-9500 PROJECT# 96626211 ORDER # 234

IX 15331 53 LOAD SIZE 8.00 LOAD # 1 USE 1" PMP PLANT TRUCK # 04 0910 DRIVER JONES SHAWN

WEIGHMASTER DEP - MORENO, LUWEIGHED AT: 900 E. PATTERSON, SIGNAL HILL, CA 90755 ORDER TOTAL:

LOAD QUANTITY	CUMULATIVE QTY.	ORDERED QTY.	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	AMOUNT
8.00	CYD 8.00	8.00	15331	3000 PSI 1" .60		
1.00	ea	0.00	AB219	AB219 FEE		
1.00	ea	0.00	926	ENVIRONMENTAL FEE		
1.00	ea	0.00	936	ENERGY SURCHARGE		
1.00	ea	0.00	LCP	LCP TRACKER FEE		

Rev / Start Rev / Stop EXCESSIVE TIME ON JOB WILL RESULT IN ADDITIONAL PER MINUTE CHARGES.

SAFETY FIRST
☐ Full Load Returned ☐ Partial Load Returned ☐ Scrape & Go ☐ Boom Pump Washout
☐ Test Cylinders Taken Incorrectly ☐ Multiple Location Delivery ☐ Product Added By Customer

WATER ADDED AT PLANT % MOISTURE F.M. T.A. 288 SLUMP 4.00 in MIN. LOAD CHG. TAX SUB TOTAL OVERTIME TOTAL DUE

RECEIVED BY The terms and conditions on the reverse side of this Delivery ticket and any attachments thereto are a part of the agreement between Company and Customer. Acceptance of this order constitutes agreement to all terms and conditions shown on the face and back. READ FRONT AND REVERSE SIDES CAREFULLY.

X The above signee is over the age of eighteen (18) years and has authority to execute this Agreement on behalf of Customer.

Truck 0910 Driver 105416 User 400275 Ticket ID 166746 Time Date 9:04 12/20/24 Load Size Mix Code Returned Qty Mix Age Seq Load ID 8.00 CYDS 15331 D 178736

Material	Design Qty	Required	Batched	% Var Moisture	Actual Wat
ROCK1"	1459 lb	11672 lb	11500 lb	-0.79%	
ROCK3/8"	317 lb	2636 lb	2520 lb	-0.63%	
W/C SAND	1401 lb	11791 lb	11500 lb	0.05%	70 gl
W/FEI1/V	498.0 lb	3984.0 lb	3990.0 lb	0.15%	
WATER	36.0 gl	186.2 gl	185.7 gl	-0.23%	185.7 gl
250	17.40 oz	139.20 oz	138.00 oz	-0.86%	

Actual Num Batches: 1 Manual 9:04:00
Load Total: 31449 lb Design W/C: 0.603 Water/Cement: 0.602 T Design Water: 288.0 gl Actual Water: 255.6 gl To Add: 32.4 gl
Slump: 4.00 in Water in Truck: 0.0 gl Adjust Water: 0.0 gl/ Load Time Water: -4.0 gl/ CYDS